



*Amityville UFSD
December, Update 2019*



PARK EAST CONSTRUCTION CORP.

December 2019

Table of Contents

Current Projects:

High School

- ▶ Additions and Alterations

Northwest Elementary School

- ▶ Additions and Alterations



Amityville UFSD
AUFSD High School Addition & Alterations -General Bond
Status Update

High School Additions & Alteration

Project	Contractors	Start	Finish	%Complete	Note
Addition & Alteration	VRD Hartcorn Hi-Tech Palace Elec.	August 2018	New Addition: August 2020 Interior Renovation: December 2020	75%	New Addition: 75% Interior Renovation 15%



High School Additions & Alteration

- General Contractor Started removing and installing new windows on the existing building. Completed installing new roofing system for addition over classroom area. Installed new structural beam for cafeteria extension.
- Electric Contractor continued installing electrical, data, and exterior wiring for lighting and switches in new west main entrance. Starting wiring new gym addition for lighting and PA system.
- Mechanical Contractor started to hang new gymnasium duct work. Continued working on 2nd floor duct work installation.
- Plumbing Contractor continued installing new domestic water supply lines, hot water supply lines, and return hot water supply lines. Completed gym lobby girl/boy bathroom rough in.



Amityville UFSD
AUFSD High School Addition & Alterations -General Bond Status
Update

New Windows Existing Building



December 2019



Amityville UFSD
AUFSD High School Addition & Alterations -General Bond Status
Update

New Windows Existing Building



December 2019



Amityville UFSD
AUFSD High School Addition & Alterations -General Bond
Status Update

New Gym Duct Work



December 2019



Amityville UFSD
AUFSD High School Addition & Alterations -General Bond
Status Update

New Gym Lobby Area



December 2019



Amityville UFSD
AUFSD High School Addition & Alterations -General Bond
Status Update

Cafeteria Supporting Steel



December 2019



Amityville UFSD
AUFSD High School Addition & Alterations -General Bond
Status Update

Classroom Addition Roofing System



December 2019



Amityville UFSD
AUFSD High School Addition & Alterations -General Bond
Status Update

Classroom Addition New Window System



December 2019



Amityville UFSD
AUFSD High School Addition & Alterations -General Bond
Status Update

Roof Top Unit/Gas Piping



December 2019



Amityville UFSD
Northwest Elementary School -General Bond
Status Update

Northwest Elementary School Projects:

Project	Contractor	Start	Finish	%Complete	
Addition & Interior Renovations	<ul style="list-style-type: none">• Irwin• Roland's• Hi-Tech• Botto• G Construction	May 2019	August 2020	40%	



Northwest Elementary School Current Projects:

- General Contractor completed new addition concrete slab pour. Prepared for future steel erection work activities.
- Mechanical Contractor started installing existing building gym duct work.
- Plumbing Contractor started installing new boiler room gas piping, continued working on ordering material for future work
- Electrical Contractor rigged new electrical switch gear into basement.



Amityville UFSD
Northwest Elementary School -General Bond
Status Update

Concrete Slab Pour



December 2019



Amityville UFSD
Northwest Elementary School -General Bond
Status Update

Concrete Slab Finishing



December 2019



Amityville UFSD
Northwest Elementary School -General Bond
Status Update

New Building Switch Gear



December 2019



Amityville UFSD
Northwest Elementary School -General Bond
Status Update

New Building Gas Piping



December 2019





Amityville UFSD
Northwest Elementary School -General Bond
Status Update

Existing Gym RTU Duct Work



December 2019



*Amityville UFSD
December 2019 Update*

Questions or Comments?

"End of Report"



PARK EAST CONSTRUCTION CORP.

December 2019