

Amityville UFSD
August 2018
Update



**PARK EAST
CONSTRUCTION CORP.**



Capital Bond Projects:

Current

Administration Building

- ▶ Roof Replacement
- ▶ Masonry Reconstruction

Edmund Miles Middle School

- ▶ Window Replacements
- ▶ Capital Improvements

Park Avenue Elementary School

- ▶ Masonry Reconstruction Phase II
- ▶ Capital Improvements

High School

- ▶ Additions and Alterations

Future

Northwest Elementary School

- ▶ Additions and Alterations

Northeast Elementary School

- ▶ Capital Improvements



Amityville UFSD
General Bond Status Update
Park Ave ES Masonry Restoration Project
April 2018 Progress Report

Administration Building

Current Projects:

Project	Start	Finish	%Complete	Note
Roof Replacement	August 9 th 2018	August 31st 2018	10%	Material procurement
Masonry Reconstruction	TBD	TBD	N/A	REBID





Edmund Mile Middle School

Current Projects:



Project	Contractor	Start	Finish	% Complete	Note
Door/Hardware Replacement	Renu	August 2017	August 2018	98%	Shelter Start-up/ Faculty training (8/27-8/28)
Window Replacement	Arrow Steel Windows	Oct. 2018	December 2018	5%	Material Procurement
Capital Improvement	<ul style="list-style-type: none"> Patriot JNS VSC Ambrosio A1 Const. 	June , 25 th 2018	September 2018	60%	Work in progress



A1 Construction – East elevation flashing replacement



A1 Construction – Northwest masonry wall removal



Patriot Org – Cafeteria ceiling replacement



Patriot Org – Masonry stair reconstruction



Patriot Org – Weigh/IT Rooms partition wall installation



Park Avenue Elementary School



Current Projects:

Project	Contractor	Start	Finish	%Complete	Note
Door/Hardware Replacements	Renu	August 2017	August 2018	98%	Shelter System Start-up/Faculty Training (8/27-8/28)
Capital Improvements	<ul style="list-style-type: none">• Five Twelve Res.• JNS• Botto Mech.• Rolands Elec.	June 25th 2018	September 2018	50%	Work in progress



JNS – Aud. AHU Demolition



Five Twelve – Elec. Room



Five Twelve – Elec. Room



Botto Mech – New HW Heater



Botto Mech – New Nurse's Eye Wash



High School



Project	Contractors	Start	Finish	%Complete	Note
Addition & Alteration	VRD Cons. Hartcorn Hi-Tech Palace Elec.	August 2018	August 2020	2%	Preconstruction document submission

Upcoming Projects

Pending SED Approval



Northwest Elementary School

Projected Projects:

Project	SED Approval	Award	Start	Finish
Additions & Alterations	Fall	January	August 2019	December 2019



Northeast Elementary School

Projected Projects:

Project	SED Approval	Award	Start	Finish
Capital Improvements	Fall	January	August 2019	September 2019

Amityville
UFSD
August 2018
Update



**PARK EAST
CONSTRUCTION CORP.**