

# 1789750 - Baldwinsville 2016 Capital Improvements Project



[View All Photos](#)


## [Detailed Stats](#) December Week 6 Stats (12/30/18 - 01/05/19)

<b>39</b> Workers	<b>306</b> Hours	<b>0</b> Safety Incidents	<b>0</b> Delays	<b>17</b> Missed Dailies	<b>0</b> Open Tasks
----------------------	---------------------	------------------------------	--------------------	-----------------------------	------------------------

### All Time Stats

<b>2407</b> Workers	<b>17917</b> Hours	<b>2</b> Safety Incidents	<b>108</b> Delays	<b>312</b> Missed Dailies	<b>2</b> Open Tasks
------------------------	-----------------------	------------------------------	----------------------	------------------------------	------------------------

## [Full Manpower Report](#) Manpower ● LeChase Construction Services ● All Collaborators



## Weather

Sunday 12/30/19 29 °	Monday 12/31/19 35 °	Tuesday 01/01/19 36 °	Wednesday 01/02/19 26 °	Thursday 01/03/19 34 °	Friday 01/04/19 43 °	Saturday 01/05/19 39 °
----------------------------	----------------------------	-----------------------------	-------------------------------	------------------------------	----------------------------	------------------------------

Overcast  
Wind: 2 MPH SE  
Precipitation: .02"  
Humidity: 85%

Partly Cloudy  
Wind: 6 MPH SE  
Precipitation: .16"  
Humidity: 79%

Overcast  
Wind: 14 MPH NW  
Precipitation: .02"  
Humidity: 77%


Partly Cloudy  
Wind: 0 MPH  
Precipitation: .0"  
Humidity: 69%

Overcast  
Wind: 13 MPH SW  
Precipitation: .06"  
Humidity: 71%

Clear  
Wind: 7 MPH SW  
Precipitation: .0"  
Humidity: 54%

Partly Cloudy  
Wind: 6 MPH NW  
Precipitation: .0"  
Humidity: 71%

### Wednesday 01/02/19



### Thursday 01/03/19





## Friday 01/04/19



### Detailed Stats


Company	Workers	Manpower hours	Safety Incidents	Delays Reported	Missed Dailies
LeChase Construction Services	4	32	0	0	0
Erie Mechanical Contractors, Inc.	1	2	0	0	1
J&B Installations, Inc.	0	0	0	0	0
Knapp Electric	0	0	0	0	0
Lan-Co Companies	0	0	0	0	5
Lawman Heating & Cooling	0	0	0	0	5
MCK Building Associates Inc	34	272	0	0	1
Myriad Electric	0	0	0	0	5
<b>Week Total</b>	<b>39</b>	<b>306</b>	<b>0</b>	<b>0</b>	<b>17</b>
<b>All Time Total</b>	<b>2407</b>	<b>17917</b>	<b>2</b>	<b>108</b>	<b>312</b>



### Full Manpower Report (Workers / Hrs)

Work Logs	Sun 12/30/18	Mon 12/31/18	Tue 01/01/19	Wed 01/02/19	Thu 01/03/19	Fri 01/04/19	Sat 01/05/19	Week Total
LeChase Construction Services	0 / 0	0 / 0	0 / 0	2 / 16	1 / 8	1 / 8	0 / 0	4 / 32
CME Associates (Geotechnical)	0 / 0	0 / 0	0 / 0	2 / 16	1 / 8	1 / 8	0 / 0	4 / 32
Erie Mechanical	0 / 0	0 / 0	0 / 0	1 / 2	0 / 0	0 / 0	0 / 0	1 / 2

Contractors, Inc.								
Erie Mechanical.	0 / 0	0 / 0	0 / 0	1 / 2	0 / 0	0 / 0	0 / 0	1 / 2
J&B Installations, Inc.	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0
Knapp Electric	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0
Lan-Co Companies	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0
Lawman Heating & Cooling	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0
MCK Building Associates Inc	0 / 0	0 / 0	0 / 0	12 / 96	10 / 80	12 / 96	0 / 0	34 / 272
Paragon Masonry	0 / 0	0 / 0	0 / 0	9 / 72	7 / 56	10 / 80	0 / 0	26 / 208
Ward Steel	0 / 0	0 / 0	0 / 0	3 / 24	3 / 24	2 / 16	0 / 0	8 / 64
Myriad Electric	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0
Day Total	0 / 0	0 / 0	0 / 0	15 / 114	11 / 88	13 / 104	0 / 0	39 / 306

 <b>Missed Dailies</b>	
Company Name	Missed Dates
Erie Mechanical Contractors, Inc.	01/04/19
Lan-Co Companies	12/31/18, 01/01/19, 01/02/19, 01/03/19, 01/04/19
Lawman Heating & Cooling	12/31/18, 01/01/19, 01/02/19, 01/03/19, 01/04/19
MCK Building Associates Inc	01/01/19
Myriad Electric	12/31/18, 01/01/19, 01/02/19, 01/03/19, 01/04/19