



CONSTRUCTION UPDATE TO THE BOARD OF EDUCATION

July 2020

GERMANTOWN CENTRAL SCHOOL DISTRICT: CAPITAL PROJECTS



PROJECT TEAM









CLARK PATTERSON & LEE



DISTRIBUTION LIST: Board of Education, Susan Brown, Clark Patterson Lee, The Palombo Group







Agenda



EXECUTIVE SUMMARY

- PRIME CONTRACT PROGRESS OVERVIEW
- CONTRACTOR SCHEDULE OVERVIEW



- **II. PROJECT BUDGET SUMMARY**
- **III. PROJECT PROGRESS PHOTOS**



Contract Status To Date

Germantown CSD 2015 Capital Project

Project # 100902040001021

Tel: Fax:

Con No	Company	Type of Contract	Description	Contract Date	Orig Value	Rev Value
001	DelSignore Companies	Prime Contract	#1 - SC	\$	1,255,271.00 \$	1,224,331.18
002	Bast Hatfield	Prime Contract	#2 - GC	\$	4,985,000.00 \$	4,716,036.70
003	Condor Fire Sprinkler	Prime Contract	#3 - PC	\$	693,700.00 \$	704,530.74
004	E.W. Tompkins Company, Inc.	Prime Contract	#4 - MC	\$	1,161,400.00 \$	1,104,900.00
005	DLC Electric	Prime Contract	#5 - EC	\$	1,810,000.00 \$	1,676,016.48

Totals:

\$ 9,905,371.00 \$ 9,425,815.10



Revised contract values are inclusive of recent change orders that have been approved.








III. PROJECT PHOTOGRAPHS

































"Safety First"



- Students and Staff Safety is First Priority
- Construction workers and students / staff are separated



- All Contractors are Required to Wear ID Badges
- CM has Fulltime Supervision During Construction



All Communications are through the Construction Manager













