

BID RECAP - BID NUMBER 182-18/19**CLOUD PRESCHOOL PORTABLES - CLOUD PRE-SCHOOL**

Ad dates: February 6, 2019 & February 13, 2019

Opening Date: March 4, 2019 Time: 2:00 pm

Place : Room 103

Contractor Name	Job Walk	Time Stamp	Site Vist Certification	Subcontractor List	Bid Bond	Non Collusion	Iran Contracting Cert	Reference List	Addendum Noted	TOTAL \$ AMOUNT	COMMENTS
Golden Sun Firm & Co.	X	3/4/2019 1:48 PM	X	X	X	X	X	X	1	\$366,777.00	
Chalmers Construction Services, Inc.	X	3/4/2019 1:48 PM	X	X	X	X	X	X	1	\$1,539,000.00	
SS & K Construction, Inc.	X	3/4/2019 1:35 PM	X	X	X	X	X	X	1	\$1,665,350.00	
Minco Construction	X	3/4/2019 1:37 PM	X	X	X	X	X	X	1	\$1,393,690.00	
The Nazerian Group	X	3/4/2019 1:40 PM	X	X	X	X	X	X	1	\$1,094,123.00	