



# Huntington Beach City School District



Board Meeting Presentation – Sowers Middle School

November 15, 2022

# Agenda



## A. Status of Sower Middle School Project

1. Construction Phase Progress
2. Schedule Update



# Status of Sowers Middle School Project



## 1. Construction Phase Progress

- Initiation of Construction Phase with DSA completed
- AMS Buildings Progress – The first modular building (500) is mid way through the production run.
- Test Drilling Progress – the Pre-Pile soils probing is set to start this week
- Site Demolition and Test Piles will begin over the next few weeks



# Status of Sowers Middle School Project



## 2. Schedule Update

### INITIAL CONSTRUCTION SCHEDULE

CONSTRUCTION (Phase 1)  
CONSTRUCTION (Phase 2)

October 2022 – **August 2023**  
September 2023 – **August 2022**

### UPDATED CONSTRUCTION SCHEDULE

CONSTRUCTION (Phase 1)  
CONSTRUCTION (Phase 2)

December 2022\* – **October 2023**  
November 2023 – **October 2024**

\*Material procurement and extended time for agency approval caused delay in start of construction.



# Q & A



**Brian Whitmore, AIA, LEED** [brianw@studio-architects.com](mailto:brianw@studio-architects.com) 916-626-1303  
President/ CEO – Studio W Architects

**Michael Henning, AIA, LEED** [michaelh@studiow-architects.com](mailto:michaelh@studiow-architects.com) 949-293-2524  
Associate Principal – Studio W Architects

**Tony Pacheco Taylor, AIA, LEED** [tonyp@studiow-architects.com](mailto:tonyp@studiow-architects.com) 949-880-7230  
Client Leader, Associate – Studio W Architects