



ST. LOUIS PUBLIC SCHOOLS PROPOSITION S

Summer Projects and Building Readiness Update

Presented to:

Special Administrative Board

Yvonne L. Green, Mike Dobbs, Square Watson

July 31, 2014



PROPOSITION S

REBUILDING ST. LOUIS PUBLIC SCHOOLS

SUMMER 2014 PROJECTS

▶ MANN

- SUBSTANTIALLY COMPLETED
 - WINDOWS AND LULA TO BE COMPLETED ON 2ND SHIFT (Sept. 30)

▶ SHENANDOAH

- SUBSTANTIALLY COMPLETED
 - WINDOWS AND LULA TO BE COMPLETED ON 2ND SHIFT (Sept. 30)

▶ ASPHALT – (PLAYGROUNDS/PARKING LOTS 11 SCHOOLS)

- Completed

▶ FLOORING & PAINTING – (16 SCHOOLS)

- All projects scheduled for completion Aug. 1

▶ GYM CEILING & LIGHTS

- Central – Completed, McKinley – Substantially completed



PROPOSITION S

REBUILDING ST. LOUIS PUBLIC SCHOOLS

SUMMER 2014 PROJECTS CONT.

- ▶ **RESTROOM UPGRADES**— substantially completed
 - Gateway STEM (4 restrooms)
 - Walbridge (2 restrooms)
- ▶ **HEAT PUMP REPLACEMENTS**—substantially completed
 - Vashon—90% Madison—85%
 - Gateway Complex—95% Monroe—85%
 - Adams—90% Woerner—85%
 - Hodgen—95%
- ▶ **RTU REPLACEMENTS**— substantially completed
 - Central VPA, Columbia, Long, Nance, Sigel & Walbridge
- ▶ **SAFETY & SECURITY**
 - Portable Radios, Metal Detectors— completed



PROPOSITION S

REBUILDING ST. LOUIS PUBLIC SCHOOLS

SUMMER 2014 PROJECTS CONT.

▶ ELEVATOR UPGRADES

- 8 Schools– Elevator scheduled completion – Oct. 31



PROPOSITION S

REBUILDING ST. LOUIS PUBLIC SCHOOLS

SCHOOL READINESS STATUS

▶ PRESENT

- 80% complete of cleanable square feet (6,125,429)
- Projection of 85% or above by Sunday, August 3, 2014.

▶ CHALLENGES

- DUE TO MAJOR CONSTRUCTION
 - Gateway Complex
 - Cleaning of the classrooms
 - Vashon
 - Cleaning of the classrooms



PROPOSITION S

REBUILDING ST. LOUIS PUBLIC SCHOOLS

“FUTURE BUDGETED PROPOS PROJECTS”

- HEAT PUMPS
- ASPHALT–PLAYGROUNDS/PARKING LOTS
- FLOORING & PAINTING