



[View All Photos](#)

[Detailed Stats](#) August Week 2 Stats (08/04/19 - 08/10/19)

151
Workers


1170
Hours

All Time Stats

6084
Workers

44716
Hours

[Full Manpower Report](#) Manpower ● LeChase Construction Services ● All Collaborators




Monday 08/05/19







Tuesday 08/06/19



Wednesday 08/07/19





Thursday 08/08/19



Friday 08/09/19





Detailed Stats

Company	Workers	Manpower hours
LeChase Construction Services	10	60
Erie Mechanical Contractors, Inc.	0	0
Knapp Electric	10	80
Lan-Co Companies	0	0
Lawman Heating & Cooling	20	144
MCK Building Associates Inc	111	886
Myriad Electric	0	0
Titan Roofing	0	0
Week Total	151	1170
All Time Total	6084	44716

Full Manpower Report (Workers / Hrs)

Work Logs	Sun 08/04/19	Mon 08/05/19	Tue 08/06/19	Wed 08/07/19	Thu 08/08/19	Fri 08/09/19	Sat 08/10/19	Week Total
LeChase Construction Services	0 / 0	2 / 12	2 / 12	2 / 12	2 / 12	2 / 12	0 / 0	10 / 60
Bob Marketta	0 / 0	1 / 4	1 / 4	1 / 4	1 / 4	1 / 4	0 / 0	5 / 20
Matthew Herbert	0 / 0	1 / 8	1 / 8	1 / 8	1 / 8	1 / 8	0 / 0	5 / 40
Erie Mechanical Contractors, Inc.	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0
Knapp Electric	0 / 0	5 / 40	5 / 40	0 / 0	0 / 0	0 / 0	0 / 0	10 / 80
Knapp Electric Inc.	0 / 0	5 / 40	5 / 40	0 / 0	0 / 0	0 / 0	0 / 0	10 / 80
Lan-Co Companies	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0
Lawman Heating & Cooling	0 / 0	4 / 32	4 / 32	4 / 32	4 / 32	4 / 16	0 / 0	20 / 144
Lawman - Ductwork	0 / 0	2 / 16	2 / 16	2 / 16	2 / 16	2 / 0	0 / 0	10 / 64
Lawman - Piping	0 / 0	2 / 16	2 / 16	2 / 16	2 / 16	2 / 16	0 / 0	10 / 80
MCK Building Associates Inc	0 / 0	28 / 217	24 / 190	21 / 167	19 / 156	19 / 156	0 / 0	111 / 886
B.R. Johnson	0 / 0	2 / 10	2 / 10	2 / 16	2 / 16	2 / 16	0 / 0	10 / 68

Commercial Painting	0 / 0	1 / 8	1 / 8	1 / 8	1 / 8	1 / 8	0 / 0	5 / 40
Edward Schalk & Son	0 / 0	3 / 24	3 / 24	3 / 24	3 / 24	3 / 24	0 / 0	15 / 120
Elan Masonry	0 / 0	0 / 0	0 / 0	1 / 3	0 / 0	0 / 0	0 / 0	1 / 3
Integrated Industrial Solutions	0 / 0	3 / 24	2 / 16	1 / 8	0 / 0	0 / 0	0 / 0	6 / 48
Joe Baldwin Masonry	0 / 0	8 / 64	9 / 72	9 / 72	9 / 72	9 / 72	0 / 0	44 / 352
Otis	0 / 0	3 / 30	2 / 20	2 / 20	2 / 20	2 / 20	0 / 0	11 / 110
Paragon	0 / 0	7 / 56	3 / 24	0 / 0	0 / 0	0 / 0	0 / 0	10 / 80
Ward Steel	0 / 0	1 / 1	2 / 16	2 / 16	2 / 16	2 / 16	0 / 0	9 / 65
Myriad Electric	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0
Titan Roofing	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0
Day Total	0 / 0	39 / 301	35 / 274	27 / 211	25 / 200	25 / 184	0 / 0	151 / 1170