



[View All Photos](#)

Detailed Stats July Week 5 Stats (07/28/19 - 08/03/19)

165
Workers

1281
Hours


All Time Stats

5933
Workers

43546
Hours

Full Manpower Report Manpower

LeChase Construction Services All Collaborators




Monday 07/29/19






Tuesday 07/30/19




Wednesday 07/31/19





Thursday 08/01/19



Friday 08/02/19





Detailed Stats

Company	Workers	Manpower hours
LeChase Construction Services	9	60
Erie Mechanical Contractors, Inc.	0	0
Knapp Electric	27	216
Lan-Co Companies	2	16
Lawman Heating & Cooling	23	184
MCK Building Associates Inc	104	805
Myriad Electric	0	0
Titan Roofing	0	0
Week Total	165	1281
All Time Total	5933	43546

Full Manpower Report (Workers / Hrs)

Work Logs	Sun 07/28/19	Mon 07/29/19	Tue 07/30/19	Wed 07/31/19	Thu 08/01/19	Fri 08/02/19	Sat 08/03/19	Week Total
LeChase Construction Services	0 / 0	2 / 12	3 / 20	2 / 12	2 / 16	0 / 0	0 / 0	9 / 60
Bob Marketta	0 / 0	1 / 4	1 / 4	1 / 4	1 / 8	0 / 0	0 / 0	4 / 20
CME Associates (Concrete)	0 / 0	0 / 0	1 / 8	0 / 0	0 / 0	0 / 0	0 / 0	1 / 8
Matthew Herbert	0 / 0	1 / 8	1 / 8	1 / 8	1 / 8	0 / 0	0 / 0	4 / 32
Erie Mechanical Contractors, Inc.	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0
Knapp Electric	0 / 0	5 / 40	6 / 48	5 / 40	5 / 40	6 / 48	0 / 0	27 / 216
Knapp Electric Inc.	0 / 0	5 / 40	6 / 48	5 / 40	5 / 40	6 / 48	0 / 0	27 / 216
Lan-Co Companies	0 / 0	2 / 16	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	2 / 16
Lan-co Companies	0 / 0	2 / 16	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	2 / 16
Lawman Heating & Cooling	0 / 0	5 / 40	5 / 40	5 / 40	4 / 32	4 / 32	0 / 0	23 / 184
Lawman - Ductwork	0 / 0	2 / 16	2 / 16	2 / 16	2 / 16	2 / 16	0 / 0	10 / 80
Lawman - Piping	0 / 0	3 / 24	3 / 24	3 / 24	2 / 16	2 / 16	0 / 0	13 / 104

MCK Building Associates Inc	0 / 0	22 / 169	22 / 170	17 / 136	17 / 130	26 / 200	0 / 0	104 / 805
Arrow Contracting	0 / 0	0 / 0	1 / 2	0 / 0	0 / 0	0 / 0	0 / 0	1 / 2
B.R. Johnson	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	2 / 8	0 / 0	2 / 8
Edward Schalk & Son	0 / 0	3 / 24	3 / 24	3 / 24	3 / 24	2 / 16	0 / 0	14 / 112
Integrated Industrial Solutions	0 / 0	2 / 16	2 / 16	2 / 16	2 / 16	2 / 16	0 / 0	10 / 80
Joe Baldwin Masonry	0 / 0	9 / 72	9 / 72	9 / 72	9 / 72	9 / 72	0 / 0	45 / 360
MCK Building Associates	0 / 0	0 / 0	0 / 0	0 / 0	1 / 8	1 / 8	0 / 0	2 / 16
Paragon	0 / 0	7 / 56	7 / 56	3 / 24	2 / 10	10 / 80	0 / 0	29 / 226
Ward Steel	0 / 0	1 / 1	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	1 / 1
Myriad Electric	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0
Titan Roofing	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0
Day Total	0 / 0	36 / 277	36 / 278	29 / 228	28 / 218	36 / 280	0 / 0	165 / 1281