

1789750 - Baldwinsville 2016 Capital Improvements Project



[View All Photos](#)

[Detailed Stats](#) **November Week 2 Stats (11/04/18 - 11/10/18)**

35
Workers


235
Hours

All Time Stats




1983
Workers

14973
Hours

[Full Manpower Report](#) **Manpower** ● LeChase Construction Services ● All Collaborators



Wednesday 11/07/18



Thursday 11/08/18



Friday 11/09/18



Detailed Stats		
Company	Workers	Manpower hours
LeChase Construction Services	1	4
Erie Mechanical Contractors, Inc.	6	40
J&B Installations, Inc.	0	0
Knapp Electric	0	0
Lan-Co Companies	0	0
Lawman Heating & Cooling	1	4
MCK Building Associates Inc	27	187
Myriad Electric	0	0
Week Total	35	235
All Time Total	1983	14973

Full Manpower Report (Workers / Hrs)								
Work Logs	Sun 11/04/18	Mon 11/05/18	Tue 11/06/18	Wed 11/07/18	Thu 11/08/18	Fri 11/09/18	Sat 11/10/18	Week Total
LeChase Construction Services	0 / 0	0 / 0	0 / 0	1 / 4	0 / 0	0 / 0	0 / 0	1 / 4
CME Associates (Concrete)	0 / 0	0 / 0	0 / 0	1 / 4	0 / 0	0 / 0	0 / 0	1 / 4
Erie Mechanical Contractors, Inc.	0 / 0	0 / 0	1 / 3	1 / 8	2 / 15	2 / 14	0 / 0	6 / 40
Erie Mechanical.	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	2 / 14	0 / 0	2 / 14
Erie Mechanical. Jim Moore	0 / 0	0 / 0	1 / 3	1 / 8	2 / 15	0 / 0	0 / 0	4 / 26

J&B Installations, Inc.	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0
Knapp Electric	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0
Lan-Co Companies	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0
Lawman Heating & Cooling	0 / 0	0 / 0	0 / 0	1 / 4	0 / 0	0 / 0	0 / 0	1 / 4
Job Trailer Mobilization	0 / 0	0 / 0	0 / 0	1 / 4	0 / 0	0 / 0	0 / 0	1 / 4
MCK Building Associates Inc	0 / 0	1 / 8	0 / 0	8 / 58	7 / 56	7 / 46	4 / 20	27 / 187
Elan Masonry	0 / 0	0 / 0	0 / 0	1 / 2	0 / 0	0 / 0	0 / 0	1 / 2
Paragon Masonry	0 / 0	1 / 8	0 / 0	7 / 56	7 / 56	7 / 46	4 / 20	26 / 186
Myriad Electric	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0	0 / 0
Day Total	0 / 0	1 / 8	1 / 3	11 / 74	9 / 71	9 / 60	4 / 20	35 / 235