

Date: February 21, 2019

**CRESCENTA VALLEY HIGH SCHOOL SPORTS MEDICINE MODULAR  
BID NO. 181-18/19  
GLENDALE UNIFIED SCHOOL DISTRICT  
LA CRESCENTA, CA.**

tBP Proj. No. 21015.00

tBP/ARCHITECTURE  
4611 Teller Avenue  
Newport Beach, CA 92660  
949-673-0300

TO: PROSPECTIVE BIDDERS

**RESPONSES TO PRE-BID RFI'S**

1. Reference sheets ES-1 and E0-2  
Drawing ES-2 and E0-2 single line show (N) feeder "SP" 3#1, 1#2 has 1 ½" conduit. Drawing does not show distance between (N) CBRI and existing gutter to be tapped into. Please provide information on the length of "SP" feeder between CBRI and existing gutter.  
**Response** –Length of Feeder is less than 25 feet. CBR1 and the gutter are in the same enclosure. See attached photo. Contractor shall visit site and shall verify exact lengths of all feeders and conduit as required to meet the field conditions and the requirements of the electrical construction documents.
2. Reference – AMS Plans  
Please confirm all work shown on American Modular system's plans are work done by them and not a part of this proposal including foundations, vents, crawl space walls, frames and grates, drywell, 2" concrete slurry slab under entire building, delivery, installation.  
**Response** – AMS will provide what is noted on the AMS plans, unless noted by others.  
**Elect. Response**-Contractor to provide all Public Address/Paging Speakers, Fire Alarm panels, equipment and devices, Classroom audio visual, Computer/data Network/IDF-R, Telephone, etc. and all associated systems conduit and cabling for a complete installation. In addition, contractor to provide 120v. power connection from Panel A to the FACP.
3. Reference – AMS Plans  
Please also clarify if the building comes with all equipment and fixtures including fire alarm, HVAC, plumbing, electrical.  
**Response** – AMS will provide what is noted on the AMS plans, unless noted by others.

