



Mountain Brook
S C H O O L S



Mountain Brook High School

December 2021



GENERAL SCOPE	Demo 200/300 wings (Phase 1) New 2 story addition (Phase 1) Demo 100 wing (Phase 2) New counseling suite (Phase 2) Band Expansion & renovations (Phase 2)
PROJECT COST	\$18,155,000
GENERAL CONTRACTOR	Stone Building LLC
ARCHITECT	B Group Architects Phil Black / Susan Barron
SCHEDULE	Late May 2021 - Early Aug 2022 (Phase 1) Early Aug 2022 - Late Feb 2023 (Phase 2)
MAJOR MILESTONES	Phase 1 complete by school start '22 (allows Phase 2 to commence) Phase 2 complete by late Feb '23
WORK PROGRESS: (NOVEMBER 2021)	1. Steel erection, joists, decking – nearing completion 2. Roofing started Nov 22nd 3. Exterior metal framing / sheathing 4. OH rough ins 1st floor 5. Slab on metal deck pours - completed
DECEMBER 2021	1. Roof installation 2. Interior Framing / In Wall Rough Ins 3. Exterior metal framing / sheathing continuing 4. OH rough ins 2nd floor
CURRENT STATUS:	
Schedule:	● Tracking toward late July '22 completion - Phase 1
Budget:	● No major changes this month
Safety:	● Good thus far
Quality:	● Recent issue with grouting base plates - being addressed
ITEMS OF NOTE:	1. Weather has been seasonally "normal" past 30 days 2. Industry still experiencing supply chain disruptions (constitutes on-going schedule risk) 3. Roof "dry-in" could occur by year end













Mountain Brook Junior High

December 2021



GENERAL SCOPE	Demo; new 3 story admin and classrooms Strategic tie-ins - new 3 story to existing Re-roof Overbrook wing Façade "facelift" at corner on Overbrook Misc. renovations throughout existing
PROJECT COST	\$14,572.00
GENERAL CONTRACTOR	Amason & Associates, Inc
ARCHITECT	Turner Batson Dave Reese / Wil Bradford
SCHEDULE	Late May 2021 - Early Aug 2022
MAJOR MILESTONES	Auditorium repurposing complete Summer '21 DONE New addition complete by school start '22 Miscellaneous renovations throughout school complete summer '22
WORK PROGRESS: (NOVEMBER 2021)	<ol style="list-style-type: none">1. Steel erection started Nov 17th2. Load bearing masonry walls3. Renovation / Re-location of training room in Area D
DECEMBER 2021	<ol style="list-style-type: none">1. Steel erection continuing2. Masonry walls continuing3. Renovation work - continuing in area D4. "Turret" area demolition begins Xmas break5. Cafeteria ceiling demolition begins Xmas break6. Exterior corridor begins Xmas break
CURRENT STATUS:	
Schedule:	● Tracking toward late Sept '22 completion - new addition
Budget:	● Unforeseen existing conditions cost exposures - future C.O.R.s
Safety:	● Good thus far
Quality:	● Conducting weekly walks with architect & GC
ITEMS OF NOTE:	<ol style="list-style-type: none">1. Weather has been seasonally "normal" past 30 days2. Industry still experiencing supply chain disruptions (constitutes on-going schedule risk)3. Attempting to recover some lost time during the structure phase of the project - have commitment for 7 days / week (weather permitting) from steel and masonry subs4. Continuing to work with school staff on renovation work that can be accomplished during the school year5. Projecting unforeseen costs after future demolition









Brookwood Forest Elementary

December 2021



GENERAL SCOPE	New cafeteria / admin space addition Retrofit HVAC in classrooms Gym re-roof Additional parking lot Misc. renovations throughout existing
PROJECT COST	\$10,518,000
GENERAL CONTRACTOR	Stone Building LLC
ARCHITECT	Goodwyn Mills & Cawood Richard Simonton / Trent Catron
SCHEDULE	Late May 2021 - Early Aug 2022
MAJOR MILESTONES	HVAC "infrastructure" complete Summer '21 – DONE New addition complete by Spring Break '22 Balance of renovations complete Summer '22
WORK PROGRESS: (NOVEMBER 2021)	<ol style="list-style-type: none"> 1. Roof "dry in" 2. Exterior brick 3. Overhead & In Wall MEP rough-ins 4. Drywall hanging 5. Began renovation work in existing restrooms (after hours)
DECEMBER 2021	<ol style="list-style-type: none"> 1. Renovation work in existing restrooms 2. OH and In Wall inspections 3. Drywall hanging 4. Storefront / window framing 5. Getting in position to start interior finishes in January
CURRENT STATUS:	
Schedule:	● Tracking toward late March '22 completion - new addition
Budget:	● No major changes this month
Safety:	● Good thus far
Quality:	● Good thus far
ITEMS OF NOTE:	<ol style="list-style-type: none"> 1. Weather has been seasonally "normal" past 30 days 2. Industry still experiencing supply chain disruptions(constitutes on-going schedule risk) 3. Roof "dry in" was big milestone 4. Getting early start on some renovation areas(restrooms)











Mountain Brook
S C H O O L S

Seclusion & Restraint/SIR Report

Amanda C. Hood
Director of Student Services
Mountain Brook Schools

Seclusion & Restraint

Seclusion

Restraint

- ▶ Mechanical
- ▶ Chemical
- ▶ Physical

Seclusion:

Isolates and confines student
in a separate, locked
area.



NOT PERMITTED

Not considered seclusion

- ▶ Trained staff member is physically **present with student** in room.
- ▶ Student-requested **break** in a different location in a room or a different room.
- ▶ **Time-out** as utilized in accepted practices.

Time-out is ok when....

- ▶ Use is **approved** for student by school authorities.
- ▶ **Unlocked** setting, lighted, ventilated, heated/cooled.
- ▶ **Reasonable duration**, not to exceed 45 minutes.
- ▶ Reasonably **monitored** by a close-by adult.
- ▶ **Safe area**: No objects in room which could harm student.



3 Types of RESTRAINT

- ▶ Mechanical – NO
- ▶ Chemical - NO
- ▶ Physical –Permissible *if* procedures are carefully followed.

Mechanical Restraint

Use of any device or materials attached or adjacent to student's body to restrict normal freedom of movement and which cannot be easily removed by student.

NOT PERMITTED

DOES NOT INCLUDE: Seat belts, adaptive or protective devices from therapist or doctor to promote normative posture or functioning or to prevent self-injury.

Chemical Restraint

pepper sprays, mace, and
unauthorized medications

NOT PERMITTED



Physical Restraint

Direct physical contact from adult that prevents or significantly restricts a student's movement.

- ▶ To holding a child who is a danger to self or others until the danger has passed. Except in emergencies, should be performed by trained staff members.

THIS IS NOT PHYSICAL RESTRAINT, so is not restricted

by the Rule:

- ▶ Limited physical contact or redirection to promote safety or prevent self-injury
- ▶ Physical guidance or prompting when teaching; Redirecting attention
- ▶ Providing guidance to a location
- ▶ Providing comfort
- ▶ Providing limited physical contact as reasonably needed to prevent imminent destruction of property.



Physical restraint only when:

- ▶ **Immediate danger**
- ▶ **Student is not responsive to less intensive interventions**
- ▶ **Must be terminated as soon as immediate danger has passed**
- ▶ **Except in the most dire emergencies, restraint should only be done by trained staff.**

Required Procedures for Physical Restraint

- ▶ **Documentation** of every incident on a Physical Restraint Incident Report
- ▶ Immediate written **notification** of parent/guardian, including Incident Report and notice of debriefing session
- ▶ **Debriefing** session within 5 days.

2020-2021 District Safety Restraints

	Safety Restraints	Students
HS	4	
JH	2	
Elementary	9	
Totals	14	

Student Incidence Report (SIR)

MOUNTAIN BROOK SCHOOLS

2020-2021

SIR Report

- ▶ Reported annually to the ALSDE
- ▶ All infractions are documented in our student management system
- ▶ Infractions of a state reportable magnitude (OSS and greater) are required to be coded and reported to the ALSDE annually

State Reportable Infractions By School

	Threats/ Intimidation	Disobed.	Profanity	Weapon, Possession	Assault	Alcohol	Harassment	Arson	Theft/ Larceny	Fighting	Drug Possession	Other
MBHS	1	1									1	2
MBJH						2				2		
BWF												
CBS												
CES							5					
MBE												
Totals	1	1	0	0	0	2	5	0	0	2	1	2

Discipline By Incident State Reported

	Threats/ Intimidation	Disobed.	Profanity	Weapon, Possession	Assault	Alcohol	Harassment	Arson	Theft/ Larceny	Fighting	Drug Possession	Other
OSS	1	1				2	5			2	1	2
ALC	1										1	1

	OSS	Alternative School
Totals	14	3

Incidences may include multiple discipline assignments.

Mountain Brook Schools District Attendance

- ▶ **District Attendance- 97.92%**

School Attendance

MBHS	MBJH	BWF	CBE	CES	MBE
98.96%	99.11%	96.49%	98.77%	97.35%	96.82%

- ▶ Referrals to Family Court for Truancy Issues

- ▶ Our tiered system of intervention for excessive absences continues to keep our Early Warning Program referrals and truancy referrals to Family Court at a minimum.



Mountain Brook
S C H O O L S