

Fox Hollow- Lead Water Testing 2023		Water Test			Retest (if needed)			2nd Retest (if needed)			Resolution- Action Items
Location	Fixture Type	Date Sampled	Sample ID #	Result (ppb)	Date Sampled	Sample ID #	Result (ppb)	Date Sampled	Sample ID #	Result (ppb)	
Cafeteria / Gym Hallway	Fountain	10/6/22	20800000-050DW	ND							
Cafeteria / Gym Hallway	Bottle Filler	10/6/22	20800000-051WB	ND							
Cafeteria / Gym Boy's Restroom	Sink	10/6/22	20800000-052BF	0.3							
Cafeteria / Gym Girl's Restroom-Left	Sink	10/6/22	20800000-047BF	21.0	11/8/22	20800000-047BF	9.3				replaced fixture 10/26/22
Cafeteria / Gym Girl's Restroom-Right	Sink	10/6/22	20800000-048BF	58.4	11/8/22	20800000-048BF	1.1				replaced fixture 10/26/22
Kitchen	Sink	10/6/22	20800000-055KF	1.4							
Kitchen	Sink	10/6/22	20800000-054KF	0.4							
Kitchen Sprayer	Sprayer	10/6/22	20800000-055KF	4.1							
Cafeteria / Gym Hallway	Fountain	10/6/22	20800000-057DW	0.4							
Room 10	Fountain	10/6/22	20800000-044DW	1.5							
Room 10	Sink	10/6/22	20800000-045CF	0.3							
Main Office Nurses Office	Sink	10/6/22	20800000-001NS	2.4							
Main Office Women's Restroom	Sink	10/6/22	20800000-007BF	36.7	11/8/22	20800000-007BF	1.2				replaced fixture 10/26/22
Main Office Staff Room	Insta-Hot	10/6/22	20800000-004OT	ND							
Main Office Staff Room	Sink	10/6/22	20800000-003SF	0.2							
Main Office Staff Room	Water Cooler	10/6/22	20800000-005WC	ND							
Main Office IMC	Sink	10/6/22	20800000-008SF	4.7							
Main Office IMC	Sprayer	10/6/22	20800000-023OT	26.7	Sprayer Removed- not needed						sprayer removed 10/26/22
Main Office Men's Restroom	Sink	10/6/22	20800000-004BF	0.6							
Room 22	Sink	10/6/22	20800000-042CF	2.1							
Room 22	Sink	10/6/22	20800000-043DW	1.9							
Room 9	Sink	10/6/22	20800000-039CF	2.2							
Room 9	Fountain	10/6/22	20800000-040DW	0.6							
Room 1	Sink	10/6/22	20800000-034CF	1.0							
Room1	Fountain	10/6/22	20800000-035DW	0.5							
Room 2	Sink	10/6/22	20800000-012CF	0.6							
Room 2	Fountain	10/6/22	20800000-013DW	1.3							
Girl's Restroom By Room 2	Sink	10/6/22	20800000-037BF	0.5							
Boy's Restroom By Room 4	Sink	10/6/22	20800000-015BF	0.6							
Room 4	Sink	10/6/22	20800000-016CF	ND							
Room 4	Fountain	10/6/22	20800000-017DW	ND							
Room 3	Sink	10/6/22	20800000-031CF	0.3							
Room 3	Fountain	10/6/22	20800000-032DW	1.2							
Room 5	Sink	10/6/22	20800000-029CF	40.4	11/8/22	20800000-029CF	0.2				replaced fixture 10/26/22
Room 5	Fountain	10/6/22	20800000-030DW	0.9							
Room 6	Sink	10/6/22	20800000-018CF	ND							
Room 6	Fountain	10/6/22	20800000-019DW	0.8							
Girl's Restroom By Room 6	Sink	10/6/22	20800000-020BF	ND							
Boy's Restroom By Room 8	Sink	10/6/22	20800000-021BF	0.2							
Room 8	Fountain	10/6/22	20800000-024DW	0.5							
Room 8	Sink	10/6/22	20800000-025CF	0.3							
Room 7	Fountain	10/6/22	20800000-026DW	1.0							
Room 7	Sink	10/6/22	20800000-027CF	1.1							

Water test results above OHA/ EPA action level of 15.0 parts per billion (ppb) required remedial action and retest. ND test result- lead was not detected.