



3-YEAR AHERA RE-INSPECTION REPORT

District: GLENDALE UNIFIED SCHOOL DISTRICT
School: MARSHALL ELEMENTARY
Site Code: 30-T

Date of Report: 6/3/2015
Inspector: ROBERT CISNEROS
Inspection Date: 12/23/2014

Building	Space or Rooms	ACM (Material)	Percent Asbestos	Friability	Recommended Action	Comment	Priority
BLDG. 1 - AUDITORIUM & ROOMS 1-16	AUDITORIUM	SPRAYED-ON ACOUSTICAL CEILING				MATERIAL HAS BEEN ABATED	
BLDG. 1 - AUDITORIUM & ROOMS 1-16	AUDITORIUM STAGE LOFTS - AIR HANDLERS	TRANSITE VENT PIPE				MATERIAL HAS BEEN ABATED	
BLDG. 1 - AUDITORIUM & ROOMS 1-16	AUDITORIUM STAGE LOFTS - AIR HANDLERS	ASBESTOS TAPE				MATERIAL HAS BEEN ABATED	
BLDG. 1 - AUDITORIUM & ROOMS 1-16	AUDITORIUM, HALLWAY, CLASSROOMS 1-3 & 13-15, WORK ROOM, STORAGE, AND ROOM 4001	BROWN & RED BATTLESHIP LINOLEUM	ASSUMED	NON	REPAIR DAMAGED MATERIAL AND O&M PROGRAM	RM 4001 DAMAGED. MATERIAL HAS BEEN ABATED IN OTHER AREAS	3
BLDG. 1 - AUDITORIUM & ROOMS 1-16	BASEMENT HEATER ROOM	FIRE DOORS	ASSUMED	NON	O & M PROGRAM	MATERIAL INTACT	8
BLDG. 1 - AUDITORIUM & ROOMS 1-16	BASEMENT HEATER ROOM	EXPANSION JOINT				MATERIAL HAS BEEN ABATED	8

16700 Valley View Ave
 Suite 100
 La Mirada, California 90638



Phone : (714) 523-9811
 Fax: (714) 523-9810
 www.enccorp.net

3-YEAR AHERA RE-INSPECTION REPORT

District: GLENDALE UNIFIED SCHOOL DISTRICT
School: MARSHALL ELEMENTARY
Site Code: 30-T

Date of Report: 6/3/2015
Inspector: ROBERT CISNEROS
Inspection Date: 12/23/2014

Building	Space or Rooms	ACM (Material)	Percent Asbestos	Fraility	Recommended Action	Comment	Priority
BLDG. 1 - AUDITORIUM & ROOMS 1-16	BASEMENT HEATER ROOM	ASBESTOS TAPE				MATERIAL HAS BEEN ABATED	
BLDG. 1 - AUDITORIUM & ROOMS 1-16	ROOM 1 (OLD FURNACE ROOM) AT WEST BASEMENT	TRANSITE VENT PIPE				MATERIAL HAS BEEN ABATED	
BLDG. 1 - AUDITORIUM & ROOMS 1-16	ROOM 10A AT RESTROOM	9" FLOOR TILE & MASTIC				MATERIAL HAS BEEN ABATED	
BLDG. 2 - CAFETERIA	CAFETERIA	9" GREEN FLOOR TILE & MASTIC				MATERIAL HAS BEEN ABATED	
BLDG. 2 - CAFETERIA	CRAWLSPACE	TSI - PIPE INSULATION				MATERIAL HAS BEEN ABATED	
BLDG. 2 - CAFETERIA	KITCHEN	12" WHITE FLOOR TILE & MASTIC	ASSUMED	NON	O & M PROGRAM	MATERIAL INTACT. FLOOR TILE UNDER NEW SHEET FLOORING	8

Risk Factor Response by Color:
 Red High Risk = Immediate: Perform repairs and/or abatement as soon as possible | Yellow Moderate Risk = Caution: Perform repairs and response action when feasible | Green Low Risk = Continue Periodic Surveillance and O and M Procedures